




-  WORK COMPLETED BY OTHERS OUTSIDE OF THIS CONTRACT
-  PHASE 1A
 - CONSTRUCTION ON WEST SIDE OF HWY 75. SHIFT TRAFFIC TO EXISTING EAST SIDE.
-  PHASE 1B
 - 16TH ST SW IMPROVEMENTS
-  PHASE 1C
 - CONSTRUCTION OF EAST SIDE OF HWY 75. SHIFT TRAFFIC TO NEW PAVEMENT WEST SIDE
-  PHASE 1D
 - PAVE TURN LANE AND MEDIAN

20TH STREET SE

19TH STREET SW

19TH STREET SE

16TH STREET SE

14TH STREET SE

13TH STREET SE

12TH STREET SW

1st AVE

FRONTAGE ROAD AND ACCESS TO PRIMECROW TO REMAIN OPEN UNTIL 16TH STREET IS COMPLETE.

1ST AVE TO BE COMPLETED BY OTHERS PRIOR TO PHASE 1A BEGINNING